Piping System Pneumatic Test Checklist
NASA Glenn Research Center

Description		Initial	Date
1. System Index Number			
2. Line Indentification	University of Wisconsin rig	J.C.S	10-7-02
3. Pneumatic Test Pressure, psig	300 psig	J.C.S	10-7-02
4. Operating Pressure, psig	240 psig	J.C.S	10-7-02
5. Pneumatic Test Fluid	Nitrogen	J.C.S	10-7-02
6. Test Fluid Temperature, ^{o}F	70^{0} F	J.C.S	10-7-02
7. System Metal Temperature, ^{o}F	70^{0} F	J.C.S	10-7-02
8. Verified Calibrated Gauges		J.C.S	10-7-02
9. Pneumatic Pressure Source Verified		J.C.S	10-7-02
10. Pneumatic Test Start Date/Time	10-6-02, 9 a.m.	J.C.S	10-7-02
11. Pneumatic Test Completion Date/Time	10-7-02, 2 p.m.	J.C.S	10-7-02
12. Visual Exam at Operating Pressure		J.C.S	10-7-02

13. Pneumatic Test Performed by

Organization: Building 45 Technicians

Remarks:

Inspector Jeffrey C. Smith 10-7-02

Signature Date

Witness: *Phineas Isringham* *10-7-02*

Signature Date

August, 2001